

Mt. Vernon Middle School June 2021 Executive Status Report

May 2021 Activities

- ♣ The Art Room MEP rough-ins, metal stud framing, and wall block were completed
- ♣ The new Bathroom's plumbing and ductwork have been roughed-in
- ♣ The Band & Choir's Concrete Slab on Grade has been poured

June 2021 Activities

- ♣ The South Masonry Block Wall for the Band & Choir Room will be installed
- ♣ The Band & Choir's Structural Steel will be delivered and installed
- ♣ The Cafeteria Expansion work will begin when school is out for the summer
- ♣ The Art Kiln will be delivered and installed
- ♣ The remainder of the Art Room will be demoed and worked on

Schedule

♣ Project is currently on schedule

