

## Mt. Vernon Middle School July 2021 Executive Status Report

## June 2021 Activities

- **4** The South Masonry Block Wall for the Band & Choir Room has been installed
- **4** The Band & Choir's Structural Steel has been delivered and installed
- **4** The Cafeteria Expansion work will begin when school is out for the summer
- 4 The Art Kiln will be delivered and has been installed
- **4** The remainder of the Art Room will be demoed and worked on

July 2021 Activities

- The Art Room will be painted, flooring installed, and completed for when school is scheduled to begin
- 4 The exterior Sitework & Underground Utility Work will be on-going
- 4 The exterior Metal Stud Framing & Interior Stud Framing will be on-going
- **4** The Mechanical, Electrical, & Plumbing Rough-ins begin in the expansion
- **4** The Cafeteria East Entrance will be completed

## Schedule

✤ Project is currently on schedule



10315 Allisonville Road Fishers, IN 46038-2017 P 317.577.6836F 317.577.6841

THEHAGERMANGROUP.COM